

TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Improvements Roads and Drains Near Malikarjun Temple PK'S colony Slum for Malagondra ward No-13 Shettihalli Sub-Division	
2	Estimate Cost	35.00 lacs	
3	Work Code	P-1878	
4	Job Code	013-18-000048	
5	A.S.No.	BBMP/EE/PD/AS/14/12-18	3-11-17
6	L.S.No.	BBMP/CE/PD/TS/253/17-18	4-11-17
7	Work Order/Agreement No	BBMP/EE/PD/wo/6/17-18	14-11-17
8	Tender Premium	~~70 days~~ at S.R. Rates	
9	Stipulated Time for completion of Work	13-02-2018	
10	Targeted Monthly progress	90%	
11	Progress Achieved Till date	100% (6-04-2018)	
12	Reasons for Delay	BWSSB work under progress	
13	Time Extension Requested	~~KRIDE~~ TWO months	
14	Assistant Executive Engineer's Recommendation	Yes	
15	Executive Engineer's Recommendation	Yes	
16	Superintending Executive Engineer's Recommendation	Yes	
17	Chief Engineers Recommendation		
18	Time Extension Granted		
19	Conditions imposed if any		

Siddhant
Asst. Engineer,
Ward No.

Siddhant
Asst. Executive Engineer
Project Sub-Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

Siddhant
Executive Engineer (Project)
Project Division
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-73